



DECISION

Complaint No. : POS/4658/TTA/197/2025

Name and address of the complainant : Mr. Shakeel,
R/o. Kandhra, Darro, Taluka,
Mirpur Bathoro, District Sujawal.

Name of the Agency Complained against : School Education, (Edu. Works) Sujawal

Name & Designation of Investigating Officer : Mr. Haroon Ahmed Khan
Regional Director, Thatta.

Vetted by : Mr. Shahid Ahmed Hashmi
Advisor Legal

Subject : **ALLEGED DELAY IN COMPLETION OF THE GOVT. LOWER SECONDARY SCHOOL KANDHRA BUILDING.**

THE COMPLAINT:

The complainant Mr. Shakeel, filed an online complaint dated 25.07.2025, against Education Works Department, Sujawal, regarding delay in completion of the Govt. Lower Secondary School, Kandhra building since 2023. He sought intervention of this office for early completion of school building.

PROCEEDINGS:

2. The complaint was admitted for investigation u/s 10 of Establishment of office of Ombudsman for the Province of Sindh Act 1991 (amended upto date, and forwarded to the Executive Engineer, Education Works, Sujawal for comments.
3. In response, the Executive Engineer, Education Works, Sujawal vide report dated 26.01.2026 submitted that the construction work of GBMS Kandhra building has started under Provincial ADP No. 490 of the financial year 2025-26 under the title ***“Remaining Work of Existing Primary / Elementary / Secondary Schools District Sujawal (59 Units) (SDG #4)”***. The scheme is related to 43 Units against an approved allocation of Rs 25 million. As of today, only Rs. 12 million have been released, which were duly utilized against the ongoing works. The insufficient funds have affected the progress of the scheme. However, they are optimistic to complete the remaining work by the end of June, 2026, provided the remaining funds are released in a timely manner, for which they are pursuing.

REJOINDER:

4. Rejoinder called. The complainant submitted his reply on 02.03.2026, showing satisfaction over the response of the Agency. He thanked to this office for its prompt action to take up the issue with the Agency and hoped that the work will be completed by the end of the June, 2026 as assured by the Agency. He requested to close the ongoing investigation.

(2)

FINDINGS:

5. The pace of the work has been affected due to the shortage of funds. Now, the Agency is optimistic about completion of the remaining work by the end of June, 2026. For timely releasing of the remaining allocations, they are in touch of the concerned authorities.

DECISION:

6. In view of the above, and inter alia with the complainant's satisfaction the matter stands disposed of with the direction to the Executive Engineer, Education Works Division, Thatta, to ensure completion of construction by the end of June, 2026 as assured by him.

"Given under my hand and seal of this office"



Sd /-

(MUHAMMAD SOHAIL RAJPUT)

Sitara-e-Imtiaz, PAS

Ombudsman Sindh

Karachi, Dated 24th March, 2026

